

**ANNEXURE -II**

**PROGRESS REPORT RIDF- IX (P.W.D.)**  
**(NABARD agreed during the year 2003-2004, Period of Completion extended to 31-3-2008)**

Sl. No.	Name of Project	Amount Sanctioned (Rs. in lakhs) A/A	Project Identification Code No.	Cumulative Financial Achievement						Cumulative Physical Achievement						Remarks		
				Dec., 2006	Mar., 2007	June 2007	Sept., 2007	Dec., 2007	Mar., 2008	June, 2008	Dec., 2006	Mar., 2007	June 2007	Sept., 2007	Dec, 2007		Mar, 2008	June 2008
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1.	Construction of RCC bridge No.37/4, 38/1 & 39/3 on Adugiri-Purakhasia road.	118.96 (L) 95.17	RO 91200003	115.48	120.89	122.40		122.40			90%	95%	96%		100%			Completed
2.	Construction of bridge No. 3/2 over Kynsain on Umpung-Mawpud road.	203.22 (L) 162.58	RO 91200005	212.411	216.99	211.88			202.58		80%	85%	85%			85%		Work in progress
3.	Reconstruction of RCC bridge No. 12/6, 14/1, 19/1 & 23/4 on Dalu-Purakhasia road.	218.97 (L) 175.18	RO 91200004	189.71	217.73	226.21	226.21		226.21		70%	85%	88%	90%		100%		Completed
4.	Construction of Major Bridge over river Umiam at Shella to connect Mawsmmai-Shella Road and Balat Shella Road (Sohra)	618.81 (L) 495.05 A/A 577.48	RO 91200006	302.83	398.69	413.00	395.54		403.06		37%	37%	40%	40%		45%		Planning agreed the Revised Est. Amt. @ Rs. 967.245 lakhs on 6/4/2006