

PROGRESS REPORT RIDF- XIII (Public Health Engineering)
(NABARD agreed during the month of October, 2007. Period of Completion-31.03.2009)

Sl. No	Name of Project	Amount Sanctioned (Rs. lakhs)	Cumulative Financial Achievement				Cumulative Physical Achievement				Remarks
			Mar, 2008	June, 2008	Sept., 2008	Dec., 2008	Mar, 2008	June, 2008	Sept., 2008	Dec., 2008	
1	2	3	4	5			6	7		8	
1.	Mawdem WSS, Rib-bhoi	60.36 (L) 50.17	41.30				82%				
2.	Umpathaw WSS, Ri-bhoi	35.67 (L) 24.54	35.67				85%				
3	Re-Constn of Tamulkuchi WSS of Ri-bhoi District.	40.19 (L) 32.84	23.78				75%				
4.	Bernongsai Nongspung of Ri-bhoi Distt.	21.35 (L) 17.30	21.35				100%			Scheme completed	
5.	Centre Village WSS of Ri-bhoi Distt.	22.50 (L) 12.80	22.50				100%			-do-	
6.	Umtasor Mawdkhar WSS OF Ri-bhoi Distt.	36.21 (L) 26.54	25.87				74%				
7.	Umlakhar WSS, Ribhoi	34.48 (L)28.73	-				-			No information received	
8.	Khasi Killing WSS of Ribhoi Distt.	55.21 (L) 52.42	34.36				78%				
9.	Augmentation of Khmar Kharpatty WSS of Ribhoi Distt.	13.37 (L)13.37	13.37				100%			Scheme completed	
10.	Mawkadiang Nongkalang WSS, West Khasi Hills	157.10 (L)128.32	-				-			No information received	
11.	Kynshi Bangla WSS, West Khasi Hills	81.25 (L) 57.50	-				-			-do-	
12.	Nongliput WSS, West Khasi Hills	39.30 (L)24.90	-				-			-do-	
13.	Re-Const. of Iewmaroid WSS, West Khasi Hills	50.41 (L)36.82	-				-			-do-	
14.	Re-Constn of Umkrem WSS, West Khasi Hills	41.26	-				-			-do-	

		(L)36.45								
15.	Re-Constn of Aradonga WSS, West Khasi Hills	66.40 (L)49.94	-				-			-do-
16.	Rikhen WSS, West Khasi Hills	44.55 (L)40.10								-do-
17.	Smit WSS of East Khasi Hills	193.92 (L)106.48	94.90				78%			
18.	Re-Constn. Kyrdoh WSS, East Khasi Hills	44.40 (L)27.56	40.84				85%			
19.	Nongkyndong WSS, East Khasi Hills	15.14 (L) 6.50	15.14				100%			Scheme completed
20.	Maweitnai WSS, East Khasi Hills	64.77 (L) 13.15	64.74				100%			-do-
21.	Pynursla Nongmadan WSS, East Khasi Hills	179.96 (L) 29.76	154.37				96%			
22.	Sohbir WSS, East Khasi Hills	24.04 (L)15.58	24.04				100%			Scheme completed
23.	Re-Constn of Suchen WSS, Jaintia Hills	83.59 (L)64.69	-				-			No information received
24.	Improvement of Mukhian WSS, Jaintia Hills	25.27 (L)22.74	-				-			-do-
25.	Re-Constn of Wahkhoh WSS, Jaintia Hills	21.82 (L) 9.73	21.83				100%			Scheme completed
26.	Re-Constn. Of Umkyrpong WSS, Jaintia Hills	25.86 (L)11.31	25.86				100%			-do-
27.	Implementation of Longhma, Jaintia Hills	14.68 (L)14.68	14.67				100%			-do-
28.	Implementation of Amtasam WSS, Jaintia Hills	10.47 (L) 10.47	10.47				100%			-do-
29.	Improvement of Sohmynting WSS, Jaintia Hills	14.76 (L) 14.76	14.76				100%			-do-