

ANNEXURE –

PROGRESS REPORT RIDF-V P.W.D

Sl. No	Name of Project	Amount Sanction (Rs. in lakhs) A/A	Amount Sanction (Rs. in lakhs) P.W.D.	Cumulative Financial Achievement							Cumulative Physical Achievement							Remarks
				June, 2006	Sept., 2006	Dec., 2006	Mar., 2007	June, 2007	Dec., 2007	Mar., 2008	June, 2006	Sept., 2006	Dec., 2006	Mar., 2007	June, 2007	Dec., 2007	Mar., 2008	
1	2	3	4	9	10	11	12	13	14		15	16	17	18	19	20		21
1	Improvement including MT&BT of Umktieh-Umsawriang-Nonglum road 5 Km.	84.71 (L) 74.61	82.91	84.21							100%							Completed
2	Improvement including MT&BT of Nongpoh-Nongkhrah road 5Km.	73.93 (L) 69.97	77.75	74.01							100%							Completed PCR received
3	MT&BT from G.S.Road to Myrdon-Mawtari (5Km) Phase-II	61.88 (L) 58.37	64.86	61.570							100%							Completed
4	Improvement including MT&BT of Umling-Patharkmah road(33 rd –36 th Km.)	78.48 (L) 70.02	77.80	78.96							100%							Completed PCR received
5	Strengthening including MT&BT of Sumer-Kyrdemkulai road.(6 th –14 th Km.)	97.83 (L) 88.04	97.83	-														Completed
6	Improvement including MT&BT of Mawblang-Klew road.(4 Km.)	68.25 (L) 64.43	71.59	72.072							100%							Completed
7	Improvement including MT&BT of Umling-Patharkmah road.(26 th –32 nd Km.)	127.20 (L) 117.92	131.02	133.32							100%							Completed PCR received
8	Improvement including MT&BT of Khapmara-Pynthor road phase-I (5 Km.)	83.67 (L) 79.20	88.01	85.86							100%							Completed
9	MT&BT of a road from G.S.Road to Mawtari-Myrdon (0-5 th Km.)	58.93 (L) 55.90	62.11	58.92							100%							Completed
10	Construction of remaining length of a road from Lad-Ryngud 4 th Km.of Mawsmal-Shella road to Ryngud (3Km.) portion 4 th –6 th Km.	58.36 (L) 51.90	57.67	64.21		69.33	73.73	73.73	80.62		100%		100%	100%	100%	100%		Completed R/E was agreed by Planning on 31/3/06 @

Sl. No	Name of Project	Amount Sanction (Rs. in lakhs) A/A	Amount Sanction (Rs. in lakhs) P.W.D.	Cumulative Financial Achievement							Cumulative Physical Achievement							Remarks	
				June, 2006	Sept., 2006	Dec., 2006	Mar., 2007	June, 2007	Dec., 2007	Mar., 2008	June, 2006	Sept., 2006	Dec., 2006	Mar., 2007	June, 2007	Dec., 2007	Mar., 2008		
1	2	3	4	9	10	11	12	13	14		15	16	17	18	19	20		21	
																			Rs. 80.77 (L)
11	Improvement including MT&BT of Pynursla Bazar junction to Pynursla Presbyterian Church 500 m	7.66 (L) 7.39	8.21	7.66							100%								Completed
12	Improvement including MT&BT of Mawlaingut to Lawmei (5Km.)	81.99 (L) 76.42	84.91	89.87							100%								Completed
13	Improvement including MT&BT of Pynursla Myllat-Nongkhlieng 4 th -5 th Km.	40.07 R.E. 82.20 (L) 38.04	42.27	32.85		39.77	40.35	40.70	45.20	49.70	30%		30%	30%	85%	94%	100%		R/E was agreed by Planning on 31/3/06 @ Rs. 82.20 (L)
14	Reconstruction of damaged BR.No.13/1 on Mawsmal-Shella road with double RCC bridge span (24.75 m)	75.20 (L) 72.88	80.98	84.01		90.77	97.99	97.99	101.51		100%		100%	100%	100%	100%	100%		Completed
15	Strengthening including MT&BT of existing Ballat-Shella road for 8 th , 9 th & 10 th Km.(3Km.)	49.61 (L) 46.30	51.44	49.53							100%								Completed
16	Construction of an approach road from 22 nd Km.of MBGM road to Mawlongbah village (3.757 Km)	72.40 (L) 64.33	71.48	75.868	75.868	76.86 8		75.868			100%	100%	100%		100%				Completed
17	Construction of a road from Phudjaud to Mawrap (3.15 Km)	29.57 (L) 25.05	27.83	30.072							100%								Completed PCR received
18	MT&BT of Pombriew-Nongkhlaw road (3 rd -5 th Km)	34.06 (L) 30.59	33.99	34.06	34.09						100%	100%							Completed PCR received
19	Improvement including MT&BT of MBGM road (approach road to Jadukata bridge Maheshkhola bank. 33-36.67 km.)	130.60 (L) 117.02	130.02	133.50							100%								Completed PCR received

Sl. No	Name of Project	Amount Sanction (Rs. in lakhs) A/A	Amount Sanction (Rs. in lakhs) P.W.D.	Cumulative Financial Achievement							Cumulative Physical Achievement							Remarks
				June, 2006	Sept., 2006	Dec., 2006	Mar., 2007	June, 2007	Dec., 2007	Mar., 2008	June, 2006	Sept., 2006	Dec., 2006	Mar., 2007	June, 2007	Dec., 2007	Mar., 2008	
1	2	3	4	9	10	11	12	13	14		15	16	17	18	19	20		21
20	Improvement including MT&BT of MBGM road section-V (44 th –50 th Km.)	191.13 (L) 171.25	190.28	208.03							100%							Completed PCR received
21	Reconstruction of weak bridges on Mairang-Kynshi road Br.No. 1/1,4/1,5/1&15/1	78.15 (L) 77.21	85.79	78.13							100%							Completed PCR received
22	Construction of a road from Mairang-Kynshi road to Mawsawa (1.50 Km)	28.55 (L) 25.59	28.43	28.54							100%							Completed PCR received
23	Construction of a missing link of Mawnai-Pungsawiang road (2 Km)	23.59 (L) 21.23	23.59	23.59		23.59					100%		100%					Completed PCR received
24	Construction of a road from 22 nd Km of Umthli-Maweit road to Nonglanglieh village (3.50 Km)	47.37 (L) 42.44	47.16	39.96	42.21	42.21	44.49	59.37		45.74	98%	98%	98%	98%	98%		98%	
25	Construction of a road from Pariong to Nongdom (1.50 Km)	18.22 (L) 16.40	18.22	19.93							100%							Completed PCR received
26	Construction of Malakhona-Aradonga road section-II (6 th –10 th Km) including construction of Br.No.2/1	94.25 (L) 89.19	99.10	104.78	101.54	101.54	107.38	107.38	108.41	132.62	98%	98%	98%	98%	98%	98%	98%	
27	Strengthening of hard crust on Mawshynrut-Hakim road at 4,5,6,7,9,10,11,12,13,14 Km.	71.63 (L) 64.18	71.31	77.69							100%							Completed
28	Strengthening of hard crust on Nongdaju-Nongchram road 10 Km.	76.70 (L) 68.72	76.36	76.44							100%							Completed
29	MT&BT of Jongksha-Kharang-Dienglieng Nongjriong road (11 th – 15 th Km)	55.52 (L) 53.12	59.02	60.95							100%							Completed

Sl. No	Name of Project	Amount Sanction (Rs. in lakhs) A/A	Amount Sanction (Rs. in lakhs) P.W.D.	Cumulative Financial Achievement							Cumulative Physical Achievement							Remarks
				June, 2006	Sept., 2006	Dec., 2006	Mar., 2007	June, 2007	Dec., 2007	Mar., 2008	June, 2006	Sept., 2006	Dec., 2006	Mar., 2007	June, 2007	Dec., 2007	Mar., 2008	
1	2	3	4	9	10	11	12	13	14		15	16	17	18	19	20		21
30	Improvement including MT&BT of Nartiang-Jonglwit-Borato road (14 th – 21 st Km)	89.97 (L) 84.91	94.34	126.76		126.76		126.76			85%		85%		85%			R/E was agreed by Planning on 31/3/06 @ Rs. 121.95 (L)
31	MT&BT of Shangpung-Sutnga road (16 th –18 th Km)	40.23 (L) 37.77	41.97	44.24							100%							PCR received
32	MT&BT of Amlarem-Muktapur road (45-52 Km)	55.92 (L) 50.22	55.80	70.91		70.91		70.91			100%		100%		100%			Completed
33	MT&BT of Bapung-Sohkynphor road (0-4 Km)	68.63 (L) 61.49	68.32	71.547							100%							Completed PCR received
34	MT&BT of Manchim-Bhajamala-Rajaballa road portion from Balachanda to Rajaballa.	38.97 (L) 34.99	38.88	42.86							100%							Completed PCR received
35	Improvement including MT&BT of Rongram-Phulbari road (34 th 38 th Km)	77.47 (L) 69.42	77.13	85.22	85.09	85.03	85.03				100%	100%	100%	100%				Completed PCR received
36	MT&BT of Rongram-Phulbari road (39 th –43 rd Km)	85.69 (L) 76.78	85.31	94.26	94.25						100%	100%						Completed PCR received
37	Construction of a road from Rongga Dakongri Rongmil road phase-II (6 th –10 th Km)	53.68 (L) 48.00	53.33	53.643							100%							Completed
38	Improvement including Mt. & Bt. of Pomlakrai Lad Nongkrem Road (1 KM)	8.69 (L) 8.50	9.45	9.43							100%							Completed PCR received
39	Construction of Umsning Mawrong Road factory side to Sohliya (2KM)	29.47 (L) 26.34	29.27	30.65	36.70						100%	100%						Completed PCR received
40	Construction of G.S. Road by the side	17.78	17.67	19.55							100%							Completed

Sl. No	Name of Project	Amount Sanction (Rs. in lakhs) A/A	Amount Sanction (Rs. in lakhs) P.W.D.	Cumulative Financial Achievement							Cumulative Physical Achievement							Remarks
				June, 2006	Sept., 2006	Dec., 2006	Mar., 2007	June, 2007	Dec., 2007	Mar., 2008	June, 2006	Sept., 2006	Dec., 2006	Mar., 2007	June, 2007	Dec., 2007	Mar., 2008	
1	2	3	4	9	10	11	12	13	14		15	16	17	18	19	20		21
	of football field to Umsaitsning. (2KM)	(L) 15.90																
41	Improvement including Mt. & Bt. of remaining length of Umsning-Nongjri Road (2KM)	28.80 (L) 25.74	28.60	31.65							100%							Completed
42	Improvement including Mt. & Bt. of Khyndewso- Thadrong Road(5 KM) (Nongpoh- Nartiang Road)	73.21 (L) 67.52	76.87	74.67							100%							Completed
43	Mt & Bt of Chokpot – Sibbari road (11-15 Km)	88.943 (L) 79.69	88.943	97.40							100%							Completed
44	Replacement of weak timber bridge on Chokpot – Sibbari road including improvement of approach and geometrics.	59.565 (L) 53.19	56.565	65.52							100%							Completed
45	Mt & Bt of a road from G.S.Road 33 rd mile to Mawtnum village (1 Km)	17.61 (L) 15.85	17.61	17.78							100%							Completed PCR received
46	Construction of missing link between Umsning Mawrong Nongsangu road to connect Marngar Umsaw Nongbri road (3.00 Km).	22.90 (L) 20.61	23.07	24.80							100%							Completed
47	Impvt. Including MT & BT of Langkyrdem village road link IV (approach road to Mawlieh)500 m.	5.36 (L) 4.82	4.97	4.97							100%							Completed
48	Impvt. including MT & BT of Phlangtyngur – Nongjri road 1.70 Km.	31.25 (L) 28.12	29.87	29.86							100%							Completed
49	Construction of major bridge over river Myntdu on Dawki- Muktapur Borghat road (span 60 mm) missing bridge link.	468.00 (L) 421.20	-	16.52							-							Under process of desanction

