

**PROGRESS REPORT RIDF IV**

Sl. No.	Name of Project	Amount Sanctioned (Rs. in lakhs) A/A	Amount Sanctioned (Rs. in lakhs) P.W.D.	Cumulative Financial Achievement						Cumulative Physical Achievement						Remarks
				Dec., 2005	March, 2006	June, 2006	Sept., 2006	June, 2007	March 2008	Dec., 2005	March, 2006	June, 2006	Sept., 2006	June, 2007	March 2008	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Re-construction of washed away bridge at 3 <sup>rd</sup> Km (over Borhar river) on Lyngkhat Dawki road	28.44 (L) 25.69	30.00	31.70	28.44	28.44				100%	100%	100%				Completed
2	Replacement of timber bridge No.16/1 on Pongtung/ Lyngkhat road by R.C.C. culvert	17.49 (L) 16.16	17.55	19.18	19.19	19.19				100%	100%	100%				Completed
3	Re-construction of bridge no.4/1 on Sohiong-Pariong road	9.08 (L) 8.89	9.89	8.51	8.77	8.77				100%	100%	100%				Completed
4	Re-construction bridge & culverts on Mawsmal Shella road	164.90 (L) 159.30	177.00		177.81	177.81				100%	100%	100%				Completed
5	Re-construction of R.C.C. culverts on Myllat-Nongkhlieng road 1 <sup>st</sup> and 3 <sup>rd</sup> Km	15.61 (L) 14.09	15.66		16.94	16.94				100%	100%	100%				Completed
6	Re-construction of bridges and culverts of Suktia-Hatsohpieng road including construction of damaged Retaining wall	37.72 (L) 35.81	40.90		37.82	37.82				100%	100%	100%				Completed
7	Re-construction of bridges of culverts on Mawsynram Hatmawdon Ryngku road	89.57 (L) 80.88	89.87		89.21	89.21				100%	100%	100%				Completed
8	Re-construction of bridges and culverts on Balat-Shella road	111.67 (L) 100.80	112.04		111.61	111.61				100%	100%	100%				Completed
9	Re-construction of bridges and culverts on Shillong-Nongstoin road (Portion from Kynshi-Markasa) Bridge No.23/1, 24/1 and 26/1	52.97 (L) 48.76	61.09		54.24	54.24				100%	100%	100%				Completed
10	Re-construction of weak bridges and	86.71	109.81	91.01	91.01	91.01				100%	100%	100%				Completed

Sl. No.	Name of Project	Amount Sanctioned (Rs. in lakhs) A/A	Amount Sanctioned (Rs. in lakhs) P.W.D.	Cumulative Financial Achievement						Cumulative Physical Achievement						Remarks
				Dec., 2005	March, 2006	June, 2006	Sept., 2006	June, 2007	March 2008	Dec., 2005	March, 2006	June, 2006	Sept., 2006	June, 2007	March 2008	
<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>	<b>7</b>	<b>8</b>	<b>9</b>	<b>10</b>	<b>11</b>	<b>12</b>	<b>13</b>	<b>14</b>	<b>15</b>	<b>16</b>	<b>17</b>
	culvert on Nongstoin-Kynshi road (Portion from Nongstoin to Markasa)	(L) 78.30														
11	Re-construction of weak bridges on Mawngap, Mairang-Ranigodown road (Portion from Mawngap to Mairang)	74.49 (L) 72.17	100.00	74.48	74.48	74.48	74.48			100%	100%	100%	100%			Completed PCR received
12	Re-construction of Bridge No.50/1 on Amlarem-Muktapur road	32.95 (L) 27.86	33.06		34.53	34.53				100%	100%	100%				Completed
13	Re-construction of R.C.C. bridge No.48/1 on Jowai-Jarain-Muktapur road	26.20 (L) 23.58	24.62	24.78	24.80	24.80				100%	100%	100%				Completed PCR received
14	Re-construction of Bridge No.3/1, 4/1, 5/2 and 13/1 on Dawki-Muktapur road	91.82 (L) 77.94 R/E 114.06	88.42	97.52	110.22	110.22	117.38	113.27	107.27	86%	91%	100%	100%	100%	107.27	Completed
15	Construction of 100 m Span B.U.G. Bridge on Dadengiri-Damalasin road	101.07 (L) 91.26	101.41	102.75	111.10	111.10				100%	100%	100%				Completed PCR received
16	Improvement and re-construction of Bridges and culverts on Rongram-Rongrengiri- Damagiri road	76.62 (L) 71.37	79.34		83.41	83.41				100%	100%	100%				Completed