

PROGRESS REPORT RIDF- VI Minor Irrigation

Sl. No	Name of Project	Amount Sanctioned (Rs. in lakhs) A/A	Cumulative Financial Achievement			Cumulative Physical Achievement			Remarks
			Dec., 2004	March, 2005	June, 2005	Dec., 2004	March, 2005	June, 2005	
1	2	3	4	5	6	7	8	9	10
1.	Renovation/Construction of Ksehkohjit (F.I.P)	46.99 (L) 42.29	46.99	46.99	46.99	100%	100%	100%	PCR received
2.	Renovation/Construction of Lakroh (F.I.P)	37.49 (L) 33.74	37.48	37.48	37.48	100%	100%	100%	PCR received
3.	Renovation/Construction of Ajagar (F.I.P)	108.91 (L) 98.01	17.86	15.82	15.82	5%	5%	5%	
4.	Renovation/Construction of Jatrakona (F.I.P)	36.41 (L) 32.77	33.40	36.40	36.40	98%	100%	100%	Completed
5.	Renovation/Construction of Iapngar (F.I.P)	62.03 (L) 55.83	36.41	61.10	61.10	58.68%	100%	100%	Completed PCR received
	TOTAL -	291.83 (L) 262.64							