

**PROGRESS REPORT RIDF - XIII (PWD) (80 Ongoing Schemes)**  
**(NABARD agreed during the month of October, 2007. Period of Completion-31.3.2009)**

SI No	Name of Projects	Amount Sanctioned (Rs in lakhs). A/A.	Cummulative Achievement upto 31-3-2007		Cummulative Financial Achievement				Cummulative Physical Achievement				Remarks
			Financial	Physical	Mar., 2008	June, 2008	Sept., 2008	Dec., 2008	Mar., 2008	Jun, 2008	Sept. 2008	Dec., 2008	
1	2	4	6	7	8	9	10	11	12		14	15	18
1	Impt i/c MBT of Mynsang Wahshnong road (2.115 Km)(NH Bye Pass)	46.95 (L)19.76	27.19	93%	40.28				100%				Completed
2	MBT of: -	88.61 (L)72.39	16.22	92%	32.67				100%				Completed
	i) Mawpat Village to Microwave.												
	ii) Nongpynrope to Presbyterian Church.												
	iii) Mawpat Village to Wahktieh												
	iv) Mawpat Village to Catholic Grave Yard.(0-4 Km)(NH Bye Pass)												
3	Impt. i/c MBT of Mawpat Nongkynjoin road from 4th KM of Shillong-Diengpasoh rd. at Mawtheng (L=3.354KM)(NH Bye Pass)	103.22 (L)35.51	67.71	95%	79.62				100%				Completed
4	Strengthening of a road from Laitlyngkot to Kyrdemkhla (L=3.25 Km)(NH Bye Pass)	54.26 (L)17.16	37.1	93%	45.92				100%				Completed
5	Constn of Madan Lyngkhi Nonglum road (L=1.50 Km)(NH Bye Pass)	60.955 (L)29.49	31.47	94%	47.71				100%				Completed
6	Construction of an approach road to Lynshing village. (L=1.00 Km)(NH Bye Pass)	69.64 (L)61.93	0.83	95%	24.31				100%				Completed
7	i) Constn. Including M & BT of Umylyngka for K.J.P Assembly Ph-I(1.187Km)(NH Shillong)	77.15 (L)56.17	35.40	70%	74.26				75%				
	ii) Constn. Including M & BT of road at Umylyngka areafor K.J.P Assembly Ph-II(0.373Km)(NH Shillong)	41.376 (L)26.96											
		118.526 (L)83.13											
8	MBT of Mawpran - Pynter road ( 0 - 3 Km)(S/S)	49.12 (L)14.25	34.86	96%	40.21				100%				Completed
9	MBT of Sohiong - Marpna Road (3.51 Km)(S/S)	72.47 (L)47.84	24.63	93%	42				100%				Completed

SI No	Name of Projects	Amount Sanctioned (Rs in lakhs). A/A.	Cummulative Achievement upto 31-3-2007		Cummulative Financial Achievement				Cummulative Physical Achievement				Remarks
			Financial	Physical	Mar., 2008	June, 2008	Sept., 2008	Dec., 2008	Mar., 2008	Jun, 2008	Sept. 2008	Dec., 2008	
1	2	4	6	7	8	9	10	11	12		14	15	18
10	Metalling and Black topping of Pomlum-Massar-Wahkhen Road at 6th,7th and 8th KM(3.00 Km)(S/S)	58.88 (L)48.56	10.32	91%	52.21				91%				
11	MBT from 1st KM of Mawkharshiing road (2.428 Km).(S/S)	37.5 (L)33.73	0.02	80%	0.2				80%				
12	Rehabilitation and Restoration of damaged pavement on Pongtung-Lyngkhat road(Portions 1st,2nd,3rd,9th,10th,11th & 12Km).(S/S)	37.23 (L)31.34	5.89	70%	9.09				70%				
13	Improvement including Metalling & Black Topping (on improvement works) at Mawlong - Mawshamok Road. (6.40 Km)(Sohra)	205.71(L)165.01	40.70	70%	117.81				70%				
14	Construction/Improvement of road in and aroudnd Sohra town (in connection with K.J.P Synod 2004) (2.625 Km)(Sohra)	57.4 (L)25.52	31.88	85%	45.91				85%				
15	Construction of an approach road from a round road to Mawtyngkong (1Km)(Sohra)	25.26 (L)19.99	5.27	75%	19.49				90%				
16	Strengthening i/c MB&T of MHR Road in connection with Synod to Lawbah (0-13 Km). (M'ram)	132.47 (L)115.1	4.60	70%	111.72				90%				
17	Construction i/c MBT of Lawbah Bye-Pass Road (2Km) i/c approaches to Parking place for K.J.P Synod. (M'ram)	103.45 (L)84.76	18.69	70%	67.88				85%				
18	Construction of a road from Marmain to Khuswai (5.50 Km)(N'poh)	128.98 (L)59.40	69.58	70%	107.46				90%				
19	Construction of an approach road from Umrangksai G.S. road to Nongkhrah (2.00 Km)(N'poh)	50.65 (L)42.40	3.54	70%	27.79				70%				
20	Construction of an approach road from Plasha to Rongjeri to Rongskong (2.50 Km)(N'poh)	69.82 (L)57.12	6.35	70%	53.98				95%				
21	Impt. Including MBT of Patarim Umpih Road Sec - II (4th - 5th) Km (U'ning)	57.246 (L)50.95	6.30	70%	29.97				70%				
22	Const of Inter-Rd at Umroi Sec-II (3.20km) (U'ning)	84.977 (L)76.48	-	72%	34.41				72%				

SI No	Name of Projects	Amount Sanctioned (Rs in lakhs). A/A.	Cummulative Achievement upto 31-3-2007		Cummulative Financial Achievement				Cummulative Physical Achievement				Remarks
			Financial	Physical	Mar., 2008	June, 2008	Sept., 2008	Dec., 2008	Mar., 2008	Jun, 2008	Sept. 2008	Dec., 2008	
1	2	4	6	7	8	9	10	11	12		14	15	18
23	Const of Inter-Rd at Umroi Sec-I (3.10km) (U'ning)	65.75 (L)59.18	-	75%	10.24				75%				
24	MBT of a road from Mawphanniew to Nonglyngdoh Mawkynrang Sec-I (3Km)(M'ramg)	58.01 (L)41.41	16.60	70%	41.84				90%				
25	Improvement of Kutcha PWD Road from Kynrud to Nonglang, (1st - 6th Km)(M'ramg)	64.24 (L)34.92	29.32	75%	54.37				85%				
26	MBT of a road from Mairang Civil Sub-Division Complex to Mawlum Kohkrang via Pungsaniang(0.3.80Km)(M'ramg)	70.2 (L)57.46	6.36	70%	19.05				70%				
27	Inprovement including MBT of Mawshut Kyllang Riangmang Nongum Road(10th & 11th Km)(M'ramg)	40.45 (L)35.32	5.13	70%	12.48				70%				
28	Improvement i/c Metalling and Blacktopping of Mawthawiang Nngimawlein Road. Ph 1 (1st to 5th Km = 5.00 Kms)(M'wat)	90.35 (L)38.62	51.73	70%	69.14				78%				
29	Metalling and Blacktopping of Mawthawpdah Marngor Road. (3.00 Kms)(M'wat)	56.72 (L)49.89	1.29	70%	13.34				75%				
30	Metalling and Blacktopping of Mawkyrwat Photjaud Road. (3.00 Kms)(M'wat)	52.51 (L)44.41	3.17	70%	16.96				72%				
31	Mettaling *Blacktopping of Nongstoin – darugiri Road ( 6 – 8th Km)(N'toin)	54.6 (L)41.04	13.56	72%	18.52				72%				
32	Metalling& Blacktopping of Nongstoin- Sangriang Road (0-5 Km)(N'toin)	69.46 (L)24.67	44.59	71%	47.97				75%				
33	Mettaling and blacktopping of Laitkseh – marngar Road (5th – 7th Km)(N'toin)	61.51 (L)47.17	14.34	75%	23.84				75%				
34	Mettaling and Blacktopping of Kynshi – Myriaw Road (9 – 11km)(N'toin)	63.14 (L)27.32	35.82	74%	44.84				74%				
35	Mettaling & Blacktopping of Rwiang Klangrin Langja Road (6th – 9th Km).(N'toin)	65.4 (L)30.57	34.83	73%	41.64				73%				
36	Construction of link road from Wahriat to NDSA Playground Nongpyndeng 1.305 Km(N'toin)	27.24 (L)10.76	16.48	72%	22.87				95%				

SI No	Name of Projects	Amount Sanctioned (Rs in lakhs). A/A.	Cummulative Achievement upto 31-3-2007		Cummulative Financial Achievement				Cummulative Physical Achievement				Remarks
			Financial	Physical	Mar., 2008	June, 2008	Sept., 2008	Dec., 2008	Mar., 2008	Jun, 2008	Sept. 2008	Dec., 2008	
1	2	4	6	7	8	9	10	11	12		14	15	18
37	Construction of Mawlieh village road in connect ion with KJP synod meeting (2.00 Km) (N'toin)	47.35 (L)38.37	8.98	76%	21.3				90%				
38	_MBT of Nolikata Road to Munai village (3.60 Kms)(R'kor)	68.32 (L)37.66	30.64	70%	49.79				88%				
39	Improvement including MBT of an approach road to Dirang (1.00 Km)(R'kor)	33.88 (L)30.49	-	70%	19.49				70%				
40	Construction of an approach road to Munai village from BRTF road (1.00 Km)(R'kor)	58.77 (L)52.89	-	70%	27.54				70%				
41	MBT of Mynsngat Umladang Road (0-6 kms)(N/J)	125.71 (L)52.94	72.766	75%	89.98				100%				Completed
42	Construction of a road from Umjalisiaw to Lumrot (L=2.00 Kms)(N/J)	41.65 (L)37.49	-	80%	17.03				90%				
43	Improvement including MBT of Coira Riatkmen through Kseh longlaw in Shangpung Missiou (L=4.150 Kms)(N/J)	95.806 (L)48.48	47.33	90%	62.52				95%				
44	Rehabilitation of damaged pavement of Raliang Sah Sniang road (L=8.00 Kms)(N/J)	120.27 (L)102.5	17.73	70%	47.04				90%				
45	Improvement including MBT of Tluh internal village road (1.50 Km)(NEC/J)	25.09 (L)17.6	7.486	95%	24.75				100%				Completed
46	Improvement including MBT of road from Western Khliehriat to North Eastern Dkhiah (0.00-3.00 Km)(NEC/J)	81.64 (L)66.51	5.518	90%	15.47				100%				Completed
47	MBT of an approach road to Shnongrim village from DSSMH road (2.00 Km)(NEC/J)	44.93 (L)32.82	12.111	70%	20.33				70%				
48	Strengthening of damaged pavement of U.N. Roads (0-6Km)(J/C)	96.359 (L)85.03	1.88	70%	34.86				70%				
49	Construction of roads starting from NH 44 Ch:43 Km vis BDO Office and Lumjatap to meet NH 44 (2.250 Km)(J/C)	52.668 (L)46.98	5.684	70%	32.37				90%				
50	Restoration of a road from Haldibari to Rochonpara via Sankerpara(T/N)	37.299 (L)33.57	-	70%	18.87				90%				

SI No	Name of Projects	Amount Sanctioned (Rs in lakhs). A/A.	Cummulative Achievement upto 31-3-2007		Cummulative Financial Achievement				Cummulative Physical Achievement				Remarks
			Financial	Physical	Mar., 2008	June, 2008	Sept., 2008	Dec., 2008	Mar., 2008	Jun, 2008	Sept. 2008	Dec., 2008	
1	2	4	6	7	8	9	10	11	12		14	15	18
51	Construction of a road from Rombakgiri to Bolongri including MBT ( 0 - 1.50 Km)(T/N)	73.423 (L)33.13	40.11	95%	52.94				100%				Completed
52	Metalling and blkctopping of Rom Agal Dadenggre road (portion from 8th to 10th Km)(T/N)	65.244 (L)49.29	15.95	70%	29.9				90%				
53	MBT of remaining portion of Damalgre - Mellim Road (9th to 12th Km)(T/N)	94.449 (L)80.24	14.21	70%	23.71				70%				
54	Construction of a road from PWD road to Chandapara (1.00 Kms)(B'para)	33.001 (L)19.62	13.38	70%	21.01				95%				
55	Construction of a road from Dalu Purakhasia road to Nokchi (1.34 Kms)(B'para)	38.119 (L)19.08	19.04	70%	27.77				85%				
56	Construction of a road from NH 51 to Rengsipara village (2 Km)(B'para)	49.103 (L)23.71	25.39	75%	33.02				82%				
57	Metalling and blacktopping of Sonagre Jijikapara road Phase I (0.00-2.00 Kms)(B'para)	45.307 (L)30.97	14.34	70%	21.52				70%				
58	Metalling and blacktopping of a road from Merenggipara to Kalaipara via Khilajuri (0.00-2.00 Kms)(B'para)	45.234 (L)22.68	22.55	70%	27.47				70%				
59	Rehabilitaion of damaged formation and reconstruction of culverts on KheraparaJosipara road via Mibonpara (6.00-10.00 Kms)(B'para)	44.665 (L)9.26	35.41	70%	36.79				75%				
60	Improvement including metalling and blacktopping of Kherapra Josipara road (0.00-5.00 Kms)(B'para)	119.389 (L)98.94	20.45	70%	38.93				70%				
61	Construction of a road from Garobadha Mankachar road to Borkona including bridge.(0 - 1 Km)(A'pati)	41.677 (L)34.75	3.074	70%	12.38				70%				
62	MBT of Oidiba to Kumligaon via Joyfar road (0-2.00 Km)(A'pati)	57.465 (L)40.27	17.203	70%	24.76				70%				
63	Improvement MBT of Ampati Civil Sub Division to Sulguri via Dufriagaon road (3-4.50 Km)(A'pati)	21.15 (L)10.65	10.50	70%	49.55				90%				
64	Construction of remaining portion of Ampati Goldagre Jangnapara road (3.00 Km)(A'pati)	54.048 (L)48.65	-	70%	1.99				70%				

SI No	Name of Projects	Amount Sanctioned (Rs in lakhs). A/A.	Cummulative Achievement upto 31-3-2007		Cummulative Financial Achievement				Cummulative Physical Achievement				Remarks
			Financial	Physical	Mar., 2008	June, 2008	Sept., 2008	Dec., 2008	Mar., 2008	Jun, 2008	Sept. 2008	Dec., 2008	
1	2	4	6	7	8	9	10	11	12		14	15	18
65	Construction of a road from Rangakhona to Dolbari via Gondagre (1.50 Km)(A'pati)	59.93 (L)53.91	0.036	70%	15.51				70%				
66	Rehabilitation of Betasing Mellim road at 1st & 2nd Km(A'pati)	29.047 (L)26.15	-	70%	1.98				70%				
67	Improvement including Metalling and Blacktopping of Ampati -Mellim Road from 4th to 5th Km(2 Km)(A'pati)	58.855 (L)38.50	20.364	70%	37.19				70%				
68	Improvement including Metalling and Blacktopping of Ampati -Purakhasia Road Taklati(1.50 Km)(A'pati)	60.995 (L)50.25	10.75	70%	23.18				70%				
69	Construction of a road from Ampati Purakhasia road to Murchapani (5 Km)(A'pati)	153.568 (L)136.9	1.483	70%	35.47				70%				
70	Metalling and blctopping of Kherapra Deku bazar road (12 - 15 Km)(NH Tura)	84.383 (L)57.42	26.96	70%	58.08				75%				
71	Strengthening og Anoggre Gabil road (0 - 3.00 Km)(NH Tura)	53.321 (L)44.87	3.37	70%	21.85				70%				
72	Strengthening of damaged of pavement on Rongrenggiri Simsanggiri Nengkhra road (9th, 10th, 11th, 12th, 13th, 15th, 16th, 17th, 18th, 19th, 20th, 21st & 22nd Km) T = 12.00 Kms(W'nagar)	98.938 (L)88.16	0.985	70%	43.02				70%				
73	Rehabilitation of Damra Mendipather Road (Portion from 4th to 10th Km and 12th to 16th Km) T = 12.00 Kms(Resu)	155.72 (L)21.44	134.28	85%	137.33				85%				
74	Rehabilitation of Bajengdoba Resubelpara Mendipather Road (0 to 20th Km) T = 20.00 Kms(Resu)	205.39 (L)121.9	83.46	70%	125.15				70%				
75	Rehabilitation of Songsak Mendipather Road (4th to 36th Km) T = 32.00 Kms(Resu)	409.69 (L)209.9	199.79	70%	262.55				70%				
76	Metalling and blacktopping of NH 62 to Jatrakona link road (1.00 Km)(B'mara)	17.63 (L)11.33	6.30	70%	8.73				100%				Completed
77	Construction of a road from Masighat to Gittingre (2.00 Km)(B'mara)	46.661 (L)29.38	17.28	70%	26.35				80%				

SI No	Name of Projects	Amount Sanctioned (Rs in lakhs). A/A.	Cummulative Achievement upto 31-3-2007		Cummulative Financial Achievement				Cummulative Physical Achievement				Remarks
			Financial	Physical	Mar., 2008	June, 2008	Sept., 2008	Dec., 2008	Mar., 2008	Jun, 2008	Sept. 2008	Dec., 2008	
1	2	4	6	7	8	9	10	11	12		14	15	18
78	Improvement including Metalling and blacktopping of Dapgre to Dana Adugre (3.00 Km)(B'mara)	90.4 (L)81.09	0.30	70%	17.11				70%				
79	Construction of a road from Dabitbibra to Dabit Ampangdam (0-2.00 Km)(B'mara)	70.262 (L)57.60	12.66	70%	35.63				80%				
80	Metalling and blacktopping of Erringiri to Mindikgre road portion from 0 to 2 Km(NH Bagh)	47.865 (L)27.52	20.35	75%	41.23				90%				