

PROGRESS REPORT RIDF- XI (P.W.D.)
(NABARD agreed during the month of February /March, 2006. Period of Completion extended to 31.3.2009)

Sl. No.	Name of Project	Amount Sanctioned (Rs. in lakhs) A/A	Cumulative Financial Achievement						Cumulative Physical Achievement						Remarks
			Mar., 2007	June 2007	Sept., 2007	Dec., 2007	Mar., 2008	Jun., 2008	Mar., 2007	June 2007	Sept., 2007	Dec., 2007	Mar., 2008	June 2008	
1	2	3	7	8	9				13	14	15			16	
1	Reconstruction of Weak bridges and culvers with RCC bridge on M.B.G.M. road Sec-IV (Br. No. 48/6 & 48/7) (Ranikor)	75.52 (L) 55.32	8.59	15.96	18.65		36.63		2%	10%	12%		45%	Work in progress	
2.	Reconstruction of Weak bridge and culvers with RCC bridge on M.B.G.M. road Sec-IV (Br. No. 50/8 & 54/1) (Ranikor)	76.79 (L)56.24	11.30	16.12	28.53		47.06		2%	10%	17%		52%	Work in progress	
3.	Reconstruction of Weak timber bridges and culvers with RCC bridge on M.B.G.M. road Sec-IV (Br. No. 45/3 & 46/7 & 48/5) (Ranikor)	109.66 (L)80.38	26.67	31.75	33.80		40.13		2%	9%	11%		35%	Work in progress	
4.	Constn of missing bridge at ch-320.00m of a road from Lyngkien PWD road to Ramblang up to Mawmyrsiang under RIDF- XI	66.46 (L)49.40	13.75	26.22	26.22		60.96		-	20%	20%		80%	Work in progress	
5.	Constn of weak bridge No.69/1 on Mawphlang Balat road i/c subway (span 10.37m) under RIDF-XI	58.83 (L)43.90	43.90	36.71	36.71		43.94		-	25%	35%		60%	Work in progress	
6.	Constn of missing bridge at 2 nd Km of Marpna Laitdieng road (Br.25.00 m span) single lane RCC bridge 30R Loading capacity	43.47 (L) 32.53	-	0.06	6.56		10.94		-		15%		30%	Work in progress	
7.	Constn. Of weak bridge No.74/1 on Mawphlang-Balat road i/c subway(RIDF-XI)	83.87 (L)62.57	0.0993	0.72	0.72		3.58		-				10%	Work in progress	
8.	Re-constn of bridge no 18/1 on Chokpot Sibbari road	101.94 (L) 76.16	-	5.25	5.25		3.28		-	-	-		0%	Procurement of materials	
9.	Constn of bridge No 12/7 on Balat Bagli road i/c subway (under RIDF-XI)	73.843 (L)55.09	5.17	9.89	9.89		31.92		-	5%	5%		11%	Work in progress	
10.	Re-constn of weak timber bridge No.17/1, 18/1 & 21/1 on Pynursla Nongjri road i/c subway under RIDF-XI	112.24 (L)83.70	-	-	0.36		57.86		-				60%	Work in progress	

Sl. No.	Name of Project	Amount Sanctioned (Rs. in lakhs) A/A	Cumulative Financial Achievement					Cumulative Physical Achievement					Remarks	
			Mar., 2007	June 2007	Sept., 2007	Dec., 2007	Mar., 2008	Jun., 2008	Mar., 2007	June 2007	Sept., 2007	Dec., 2007		Mar., 2008
1	2	3	7	8	9			13	14	15			16	
11.	Constn of missing bridge at 3 rd Km of Weilyngkut Bazar Nongur Kohpet (span 25.00m) Single lane RCC bridge 30 R loading capacity	44.18 (L) 32.53	4.65	4.68	4.68		4.81		-				5%	Work in progress
12.	Re constn of collapsed BUG br. No.11/2 on Rongrengiri-Simsangre Mengkhong (RSN) rd. with RCC doublelane bridge i/c approaches & subway	117.224 (L)87.47	-				44.47		-				30%	Work in progress
13.	Re Constn of weak timber bridge No.20/1 & 23/1 on Pynursla Nongjri road i/c subway	51.674 (L)38.53	-	0.05	1.78		46.95		-	3%			50%	Work in progress
14.	Re constn of weak bridge and Culvert on Balat-Shella road Br. No.24/3 (RIDF-XI)	284.87 (L)212.43	0.4177	1.27	4.78		5.89		-				0%	Procurement of materials & work allotted.
15.	Re constn of weak bridge No. 25/5 on Mawsynram- Hatmawdon-Ryngku Rd under RIDF-XI	94.984 (L) 70.83	16.33	16.64	18.19		44.59		-				35%	Work in progress
16.	Re constn of bridge No.11/3 on Garobadha Selsella-Balachanda road with approaches	147.473 (L)110.17	-	0.175	0.192		17.63		-	-			10%	Work in progress
17.	Re constn of RCC bridge No.10/3 on Ampati-Mahendraganj (RIDF-XI)	99.54 (L)74.37	-		16.139		13.137		-	-			-	Procurement of materials & work allotted.
18.	Re constn of br. No.15/1 with approaches of subway on Garobadha-Selsella Balachanda Rd	120.906 (L)90.31	-	6.543			8.894		-				10%	Work in progress
19.	Reconstn of bridge No.16/1 Mangchim-Bhajamara- Rajabala Rd with approaches (T/ North)	171.35 (L)128.78	8.08	8.08	8.08		21.48		-	-			10%	Work in progress
20.	Constn of RCC Br. No. 27/1 on Dalu Purakhasi road	84.56 (L)63.18	-				19.31		-				22%	Work in progress
21.	Re constn of RCC bridge No.16/1 on Garobadha Balachanda road under RIDF-XI	225.14 (L)168.14	-	16.56			41.29		-				10%	Work in progress
22.	Re constn of RCC BR No.2/1 & 2/3 on NEC bypass road at Tikrikilla under RIDF-XI	239.433 (L)178.90	-		13.27		57.76		-	-	3%		30%	Work in progress

Sl. No.	Name of Project	Amount Sanctioned (Rs. in lakhs) A/A	Cumulative Financial Achievement						Cumulative Physical Achievement						Remarks
			Mar., 2007	June 2007	Sept., 2007	Dec., 2007	Mar., 2008	Jun., 2008	Mar., 2007	June 2007	Sept., 2007	Dec., 2007	Mar., 2008	June 2008	
1	2	3	7	8	9			13	14	15				16	
23.	Constn of Br. On Umthli-Maweit-Mawmarin upto Nongkulang Rd (0-36.18Km) i/c approaches (Br. No. 36/2 & 36/3) under RIDF-XI.	211.167 (L)157.51	-				15.29		-				0%		Procurement of materials
24.	Re constn of RCC BR. No.3/4 & 3/5 on NEC Bypass Road at Tikrilla under RIDF-XI	126.185 (L)94.29	-		17.10		46.24		-	-	3%		20%		Work in progress
25.	Constn of Bridges on Umthli –Maweit-Mawmarin upto Nongkulang road (0.36.18km) i/c subway and approaches (Br. No. 35/2,35/3 & 36/1) under RIDF-XI	255.01 (L)190.22	-	16.15	42.13		72.13		-	-	-		25%		Work in progress
26.	Constn of Bridge at 1 st Km of Road from Mukhep to Pamrakmai via Pamra-Paithlu Road (RIDF-XI)	155.743 (L)116.14	-	0.53	3.294		53.33		-	-	-		50%		Work in progress
27.	Constn of Bridges on Umthli-Maweit-Mawmarin upto Nongkulang Rd.(0.36.18Km) incl. subway of approaches (Br. No.32/1, 33/1 & 35/1) under RIDF-XI	111.348 (L) 83.05	-	-			10.00		-				0%		Procurement of materials & work allotted
28.	Re-Constn of SPT bridge no 2/3 with RCC double lane on Bajengdoba Resubelpara road	89.50 (L) 66.28					7.43						8%		Work in progress