

NLCPR UNDER PLANNING COMMISSION

Since the inception of Non Lapsable Central Pool of Resources during 1998-99 and subsequent Annual Plans 1999-2000 and 2000-2001 till the creation of DONER in 2001-2002, funds under Non Lapsable Central Pool of Resources were administered by the Planning Commission. During the period 1998-99 to 2001-02, the Planning Commission have sanctioned 12 (twelve) Nos. of projects and released Rs. 61.06 crores as detailed in the following Table:

[Rs. Crores]								
Sl. No.	Name of the Project/ Scheme	Estd. Cost	Amount Released during 1998-99	Amount Released during 1999-00	Amount Released during 2000-01	Amount Released during 2001-02	Subsequent installments released by M/O DONER	Reamrks
1	Greater Shillong Water Supply Scheme, Shillong	85.00	3.79	3.00	6.50	10.00	12.50	Completed during 2003-04 with the total release of Rs.35.79 crores*
2.	Construction of Airport at Baljek, Tura.	12.21	-	-	3.18	-	-	U/C from Airport Authority of India (AAI) is awaited.
3.	Improvement of Shillong Power Supply	-	-	-	4.00	2.33	-	Completed during 2003-04
4.	Improvement of Tura Power Supply	-	-	-	6.00	-	6.03	Completed during 2005-06
5.	Electrification of 10 (ten) tribal villages	-	-	-	-	0.75	0.74	Completed during 2003-04 with the total release of Rs. 1.49 crores*
6.	Primary School Building	14.40	-	-	7.20	-	7.20	U/C for Rs.7.20 crores submitted during 2002-03. U/C for Rs.5.93 crores was submitted during May,2006.
7.	Upper Primary School Building	8.00	-	-	4.00	-	4.00	U/C for Rs.7.20 crores submitted during 2002-03. U/C for Rs.3.22 crores was submitted during May 2006.
8.	ACA for construction of R.K M School Building, Teachers Quarters & Students Home at Cherrapunjee	2.56	-	-	1.00	-	0.56	Completed during 2003-04 with the total release of Rs. 1.56 crores*
9.	Strengthening of Smit-Mawkynew – Mawlat – Laitlyngkot Road	4.92	-	-	-	2.46	2.47	Completed during 2003-04 with the total release of Rs. 4.93 crores*
10.	Strengthening of Baghmara – Maheshkhola Road	1.86	-	-	-	0.93	0.93	Completed during 2003-04 with the total release of Rs. 1.86 crores*
11.	Widening of Mawngap – Mairang Road	4.52	-	-	-	2.26	2.26	Completed during 2003-04 with the total release of Rs. 4.52 crores*
12.	Strengthening of Mawshynrut – Nongdaju – Nongchram Road	7.32	-	-	-	3.66	3.66	Completed during 2005-06
	GRAND TOTAL		3.79	3.00	31.88	22.39	40.35*	

* includes amount released by the M/O DONER