

**PROGRESS REPORT RIDF-V Soil Conservation Department**

Sl. No	Name of Project	Amount Sanction (Rs. in lakhs) A/A	Cumulative Financial Achievement	Cumulative Physical Achievement	Remarks
			March 2004	March 2004	
1	2	3	4	5	6
1.	Umjani Watershed	18.70 (L) 16.83	18.70	100%	Completed
2	Umnongspung River Valley	40.05 (L) 36.04	40.05	100%	Completed
3.	Umiap River Valley	76.33 (L) 68.70	76.33	100%	Completed
4.	Umran kynshi Watershed	19.05 (L) 17.14	19.05	100%	Completed
5.	Umshait	31.38 (L) 28.24	31.38	100%	Completed
6.	Umlyngkdait Watershed	22.65 (L) 20.39	22.65	100%	Completed
7.	Sung River Valley	27.40 (L) 24.66	27.40	100%	Completed
8.	Mynsar Watershed	38.30 (L) 34.47	38.30	100%	Completed
9.	Rhoh-Latnga River Valley	43.81 (L) 39.43	43.81	100%	Completed
10.	Chidrang Watershed	52.96 (L) 47.66	52.96	100%	Completed
11.	Rongak Watershed	45.39 (L) 40.85	45.39	100%	Completed
12.	Galwang Watershed	74.01 (L) 66.61	74.01	100%	Completed