

PROGRESS REPORT RIDF- XII (Minor Irrigation)
(NABARD agreed during the month of November, 2006. Period of Completion-31.03.2009)

Sl. No	Name of Project	Amount Sanctioned (Rs. lakhs)	Cumulative Financial Achievement					Cumulative Physical Achievement					Remarks
			Dec, 2007	Mar., 2008	June, 2008	Sept., 2008	Dec., 2008	Dec., 2007	Mar., 2008	June, 2008	Sept., 2008	Dec., 2008	
1	2	3	5	6	7	8	9	11	12	13	14	15	16
	Schemes/ Minor Irrigation Projects Proposed to be funded by NABARD under RIDF-XII for 2006-2007.	1306.59 (L)1220.08	-					-					Agreed by Planning on 17/03/2007
1.	Chitukona FIP, East Garo Hills	88.05 (L)83.65	Nil	0.25				Nil	10%				
2.	Rongdal FIP, East Garo Hills	85.05 (L)80.80	Nil	0.29				Nil	11%				
3	Chibongnga FIP, East Garo Hills	79.61 (L)74.19	Nil	Nil				Nil	17%				
4.	Phudbah FIP, East Khasi Hills	58.58 (L) 54.59	26.00	42.23				6.13%	33.75%				
5.	Umlu FIP, East Khasi Hills	94.62 (L)88.18	44.25	30.90				11.67%	60%				
6.	Mylliem Baniun FIP, East Khasi Hills	77.01 (L) 71.76	36.50	23.53				6.40%	20.80%				
7.	Weilyngkut FIP, East Khasi Hills	112.52 (L) 04.76	3.00	Nil				1%	5%				
8.	Krang Umsier FIP, East Khasi Hills	79.47 (L) 74.06	2.00	1.09				0.33%	5%				
9.	Amksi FIP, Jaintia Hills	56.81 (L)53.53	Nil	39.02				5%	35%				-
10.	Denga FIP, West Garo Hills	64.41 (L)60.02	Nil	18.77				Nil	30%				-
11.	Ujjengiri FIP, West Garo Hills	97.64 (L)90.99	Nil	13.43				Nil	13%				-
12.	Umroi FIP, Ri-Bhoi	131.73 (L) 21.60	0.50	13.60				Nil	14.50%				-
13.	Umshru FIP, Ri-Bhoi	150.28 140.05	0.75	3.74				Nil	8.1%				-
14.	Dangsu FIP, South Garo Hills	130.81 (L)121.90	Nil	2.50				1.5%	16.75%				-