

**PROGRESS REPORT RIDF-IX Soil Conservation Department**

<b>Sl. No</b>	<b>Name of Project</b>	<b>Amount Sanction (Rs. in lakhs) A/A</b>	<b>Cumulative Financial Achievement</b>	<b>Cumulative Physical Achievement</b>	<b>Remarks</b>
			<b>December, 2005</b>	<b>December, 2005</b>	
<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>
1.	Wah Khimmurah River Valley Project	29.39 (L) 27.92	21.61	-	-
2	Umlyngkhoi River Valley Project	30.10 (L) 28.60	23.51	-	-
3.	Umyiap River Valley Project	130.81 (L) 124.27	82.215	-	-
4.	Kynhiew River Valley Project	67.39 (L) 64.02	46.37	-	-
5.	Umtashor River Valley Project	44.07 (L) 41.87	35.97	-	-
6.	Umralleng River Valley Project	68.17 (L) 64.76	46.89	-	-
7.	Rongrang River Valley Project	22.42 (L) 21.30	14.95	-	-
8.	Middle Ringgi River Valley Project	45.45 (L) 43.18	31.52	-	-
9.	Diazol River Valley Project	32.50 (L) 30.88	28.185	-	-
10.	Sung River Valley Project Phase – II	70.65 (L) 67.12	49.59	-	-
11.	Litang River Valley Project	49.13 (L) 46.67	33.94	-	-