

ANNEXURE-

PROGRESS REPORT RIDF – XII (P.W.D.)
(NABARD agreed during the month of November, 2006. Period of Completion-31.3.2009)

Sl. No	Name of Project	Amount Sanction (Rs. in lakhs) A/A	Cumulative Financial Achievement				Cumulative Physical Achievement				Remarks
			Sept, 2007	Dec, 2007	Mar, 2008	June, 2008	Sept, 2007	Dec., 2007	Mar. 2008	June, 2008	
1	2	3	4	5	6	7	8	9	10	11	12
1.	Constn of Major Bridge over river Myntdu on Dawki-Muktapur-Borghat Rd (span=180.00m).	1120.26 (L) 826.35	-	-	6.80		-	-	0%		Procurement of materials
2.	Constn of RCC Bridge on River Umsiang with its approaches (Nongpoh)	199.59 (L) 146.19	-	-	17.08		-	-	15%		Recently sanctioned
3.	Reconstn of SPT Bridge No.26/1 over Gamba river on Adugre-Purakasia road including approaches and subway under RIDF-XII	81.66 (L) 59.94	-	-	6.15		-	-	5%		Work in progress
4.	Reconstn of BUG Bridge Bridge at 14 th Km of Barapani – Bhoirymbong –Mawlasnai –Sabuda Road (Span=3x24.75m) (Umsning)	353.39 (L)259.46	-	-	37.12		-	-	5%		Work in progress
5.	Reconstn of Bridge No. 30/3 on Road from T.D.road to Chockpot (incl approaches). (Baghmara)	227.75 (L)167.19	-	-	0.00		-	-	0%		Recently sanctioned
6.	Reconstn of weak and damaged bridges and culverts on Shillong-Nongstoin-Nongshram- Damgre-Songsak-Rongrengre-Asanang-Tura road incl subway and approaches road (Br.No.27/5 culvert No.22/2, 21/2 and 36/1) (NH Tura)	138.46 (L)101.52	26.159	-	49.39		20%	-	40%		Work in progress
7.	Reconstn of SPT Br. No.29/3 over river Aruwak on Adugre-Purakhasia Road including approaches and subway underRIDF-XII	88.74 (L) 66.18	-	-	6.10		-	-	5%		Work in progress
8.	Reconstn of weak timber bridge with RCC Desk Slab on Mawphlang-Balat-Gomaghat-Maheshkhola(MBGM) Road (Bibi Road Sec-II)(Bridge No 19/8, 21/1 and 21/4)(Ranikor)	118.00 (L) 86.50	2.55	-	16.40		1%	-	19%		Work in progress
9.	Reconstn of SPT Bridge No.26/2 over river Boldak on Adugre-Purakhasia road incl. approaches and subway.	89.97 (L) 66.00	-	-	8.39		-	-	5%		Work in progress
10.	Replacement of weak Timber Bridge No. 17/4 with RCC TBeam Bridge over river Umjarain on Laitmawsiang-Mawthawpdah Rd (Mawkyrwat)	79.97 (L)61.11	-	-	0.00		-	-	18%		AA accorded in Nov/97
11.	Reconstn of Br. No.20/3 on Balat Shella Road incl subway and approaches. (Mawsynram)	99.95 (L) 73.21	-	-	0.00		-	-	0%		Yet to be allotted
12.	Constn of missing bridge at 3 rd Km of Mawryngkneng-Ksehpondeng Road Span-12.00 single lane under RIDF-XII	80.11 (L)63.42	-	-	0.00		-	-	0%		Recently sanctioned